

SIGNATURE:

## **DAILY SCAFFOLD INSPECTION**

SIGNATURE:

SITE:	
SCAFFOLD LOCATION:	

		MON	TUE	WED	THU	FRI	SAT	SUN
	DATE (MONTH/ DAY)							
1	Ground stable							
2	Base plates used and in good condition							
3	Jacks used correctly and in good condition							
4	Sufficient ties							
5	Ties tightened correctly							
6	Ties in good condition							
7	Bracing- Complete lines							
8	Bracing- Sufficient types							
9	Bracing- Correct fitting							
10	Platform boards properly supported							
11	Platform boards in good condition							
12	Platforms packed full of boards							
13	Toe boards installed							
14	Sufficient handrails sufficient							
15	Access ladders secured							
16	Access ladders 900 mm above platform							
17	Access ladders in sound condition							
18	Standards vertical not skew at an angle							
19	Standards in sound condition							
20	Ledgers correctly spaced							
21	Ledgers in sound condition							
22	Safe / Not safe for use signage in place							
23	Signs signed by inspector							
		•	1	•			1	
	INSPECTED BY:	-	COI	NSTRUC	TION SU	JPERVIS	OR:	