



KERBS AND PAVING

RA NO

DATE

| | | |
|-------------------------------|-------------|--|
| H.T.I Score | 7 | Medium-Regular monitoring, Supervision |
| Contract | | |
| Persons involved in RA | Name | Signatures |
| Foreman | | |
| Second Foreman | | |
| Safety Officer | | |
| Representative | | |
| | | |

| | | |
|--------------------------------------|-----------------------------------|--|
| Documentation Required | Training Required | PPE and Safety Equipment Required |
| OHS Act and Construction Regulations | General induction - all employees | Overalls |
| Appointment 6(1) | Toolbox talks | Safety Footwear |
| Appointment First Aider | First Aider | Dust Masks |
| Competency First Aider | | Eye Protection |
| | | Gloves |
| | | |
| | | |
| | | |
| | | |

| Activity Steps | | Hazards and Risks | Preventative Measures | Rating |
|-----------------------|---|--|--|---------------|
| 1 | Blocks/Slabs offloaded by supplier placing on instruction by user | Stacking higher than twice base leading to collapse of stacks | Keep to single stacks placed near job | 8 |
| 2 | Transport of blocks / slabs to job on pallets using forks | Collapse of stack whilst being transported over rough terrain | Secure blocks/slabs on pallets with straps/transport in cages | 8 |
| 3 | Transport of blocks / slabs to job using wheelbarrow / bucket of loader | Overloading of wheelbarrow leading to back strains and sideways collapse of wheelbarrow. | Training in correct handling of wheelbarrows / provide level path from storage to job. | 8 |
| 4 | Laying of Kerb stones and paving slabs | Injury to back whilst lifting blocks. | Training in correct lifting techniques | 8 |
| | | Injury to hands and feet whilst handling blocks. | Safety boots and gloves to be worn | 5 |
| | | Breathing in of dry cement dust | Dust masks to be used | 5 |