

DAILY CONFINED SPACE INSPECTION

SITE:
LOCATION OF CONFINED SPACE:

	_								
		MON	TUE	WED	THU	FRI	SAT	SUN	
	DATE (MONTH/ DAY)								
1	Copy of applicable Act on site and available to all persons.								
2	Client HSE specification on site and adhered to.								
3	CR6(2) supervisor appointed in writing.								
4	Confined space formally classified as a risk.								
5	Method Statement drawn up and implemented CR6(1).								
6	Air testing and heat monitoring done prior and during work activity.								
7	Entry permit obtained from Client and adhered to.								
8	Lock out procedure implemented and adhered to.								
9	Persons trained in confined space entry.								
10	No flammable or combustible material used in confined space.								
11	Person entering confined space wearing safety harness / lifeline.								
12	Trained first aider available outside confined space area (spotter)								
13	Breathing apparatus used where hazardous gases are present.								
14	All access points and openings closed off during and after work activity.								
15	Warning signs to be posted at all confined space areas.								
16	Risk assessment in place and communicated to all persons.								
17	Safe access provided to all confined space areas.								
18	Adequate fire fighting equipment available (9kg STP/DCP)								
19	Confined space free of plant exhaust fumes.								
20	Contractor complying to work procedure.								
21	Entry permit returned to client after completion.								
INSPECTED BY:		CONSTRUCTION SUPERVISOR:							
						_			
SIGNATURE:			SIGNATURE:						