



CONCRETE SAW

RA NO

DATE

H.T.I Score	9	
Contract		
Persons involved in RA	Name	Signatures
Foreman		
Second Foreman		
Safety Officer		
Representative		

Documentation Required	Training Required	PPE and Safety Equipment Required
OHS Act and Construction Regulations	General induction – all employees	Overalls
Appointment 6(1)	Toolbox talks	Safety Footwear
Appointments Plant/ Vehicle Operators	First Aider	Dust Masks
Appointment First Aider	Operating	Eye Protection
Competency Operator		Gloves
Competency First Aider		
Plant/ Vehicle registers		

Activity Steps		Hazards and Risks	Preventative Measures	Rating
1	PPE	If correct PPE is not used, serious injuries may occur	PPE to be used- safety boots, overalls, ear protection, eye protection, gloves, dust mask	12
2	Pre-start check	Mechanical failure can cause injuries or damage to property	Machine is to be checked prior to use, include all hose fittings, safety chains before use	8
3	Operating	Dust can affect lung function	Dust masks to be worn	8
		Noise can cause hearing loss	Ear protection to be worn	8
		Vibration can cause numbness which can cause loss of control, leading to injuries	Employee to take sufficient breaks or extensive work to be performed by a relay of employees. Gloves to be worn	3
		Fly rock can cause injuries to body or eyes	Impact resistant eye protection to be worn	12