

SIGNATURE:

SIGNATURE:

SITE:									
LOCATION OF DEMOLITION:									
		MON	TUE	WED	THU	FRI	SAT	SUN	
	DATE (MONTH/ DAY)								
1	Demolition supervisor appointed in writing.								
2	Structural survey & risk assessment developed.								
3	Structural platforms, roofs or floors not overloaded.								
4	Precautions taken to prevent the structure collapsing.								
5	No person is allowed to work under areas being demolished.								
6	The stability of adjoining structures ensured.								
7	All existing services lines identified and made safe.								
8	Demolished areas well ventilated and have sufficient lighting.								
9	Safe access provided to all areas being demolished.								
10	Safety measures taken above passageways & entrances.								
11	Areas below effectively protected from falling material.								
12	Rubble chutes secured and no material falling freely.								
13	Chutes at 45° and higher fully enclosed on all sides.								
14	Chutes discharge into containers or enclosed areas.								
15	Warning signs erected in prominent areas where demolition work is done.								
16	Lead or asbestos disposed of accordingly.								
17	Precautions taken to protect the public.								
18	Ensure that all workers use PPE while drilling and breaking.								
19	Ensure that workers are aware of emergency plans (collapse).								
20	Demolition work to be inspected as determined by the risk assessment.								
INSPECTED BY:				CONSTRUCTION SUPERVISOR:					