



MONTHLY MOBILE LIFTING EQUIPMENT INSPECTION

| |
|-------|
| SITE: |
| DATE: |

EQUIPMENT NUMBER

| 1 | Lifting-equipment supervisor and inspector appointed. | | | | | | | | | | | | | |
|----|---|--|--|--|--|--|--|--|--|--|--|--|--|--|
| 2 | Lifting-equipment operator appointed. | | | | | | | | | | | | | |
| 3 | Rigger / Banks man identified and used. | | | | | | | | | | | | | |
| 4 | Load test not yet expired (valid for 12 months). | | | | | | | | | | | | | |
| 5 | Load test for chains / slings not yet expired (valid for 6 months). | | | | | | | | | | | | | |
| 6 | Structure free from defects and damage. | | | | | | | | | | | | | |
| 7 | Notice stating Maximum Mass Load. | | | | | | | | | | | | | |
| 8 | Braking system on load in safe working condition. | | | | | | | | | | | | | |
| 9 | Load limiting device fitted and working. | | | | | | | | | | | | | |
| 10 | Braking system on travel in safe working condition. | | | | | | | | | | | | | |
| 11 | Limiting device on highest travel limit. | | | | | | | | | | | | | |
| 12 | Emergency switch on floor working. | | | | | | | | | | | | | |
| 13 | Sheave wear acceptable. | | | | | | | | | | | | | |
| 14 | Drum and winch safe to use | | | | | | | | | | | | | |
| 15 | Rope on drum at least 3 full turns. | | | | | | | | | | | | | |
| 16 | Machine guards fitted pulleys and drive shafts. | | | | | | | | | | | | | |
| 17 | Signalling devices fitted and working. | | | | | | | | | | | | | |
| 18 | All Windows and windscreens undamaged. | | | | | | | | | | | | | |
| 19 | Oil and water levels to acceptable levels and no leaks visible. | | | | | | | | | | | | | |
| 20 | Notice posted in regards to High tension wire hazards. | | | | | | | | | | | | | |
| 21 | All lights in the front and at the back working properly. | | | | | | | | | | | | | |

INSPECTED BY:

CONSTRUCTION SUPERVISOR:

SIGNATURE:

SIGNATURE: