

SIGNATURE:

DAILY FORM WORK AND SUPPORT WORK INSPECTION

SIGNATURE:

SITE		

			<u> </u>					
		MON	TUE	WED	THU	FRI	SAT	SUN
	DATE (MONTH/ DAY)							
1	Form work / Support work supervisor appointed in writing.							
2	Formwork / support work adequately designed, to withstand all anticipated lateral / vertical loads.							
3	Structure designs & drawings kept on site for viewing by inspectors.							
4	Structures to be erected braced & supported to prevent collapse.							
5	Equipment checked for suitability by competent person before construction.							
6	Competent person inspect before, during and after placement of concrete.							
7	Structure found damaged or not withstanding the load must be removed safely and immediately.							
8	Decking panels secured against displacement.							
9	Persons prevented from slipping on release agent oils.							
10	Structures stripped after proper strengthening and curing occurred.							
11	Safe access provided to all working areas.							
12	Foundations must be able to hold the loads imposed from the structure.							
13	Decking areas must have handrails around work areas.							
14	Concrete not point loaded in one area as it causes overloading.							
15	Lighting must be provided at night and in darkened areas.							
16	Competent employees to monitor the structure during pour.							
17	Sole boards used before base jacks are placed in position.							
	INSPECTED BY:	-	CONSTRUCTION SUPERVISOR:					